BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No.1		Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of light jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour charges complete as per specifications. MORTH / Chapter 2							
Measurements taken on									
		For Telecom layout, 9th Cross Park Near Srirampura	Sqm	2	30.00	2.00		120.00	
				2	30.00	2.00		120.00	
				2	30.00	2.00		120.00	
				2	30.00	2.00		120.00	
				2	10.00	2.00		40.00	
				1	30.00	2.00		60.00	
				1	30.00	2.00		60.00	
				1	30.00	2.00		60.00	
				1	30.00	2.00		60.00	
				1	30.00	2.00		60.00	
							Total Qty	**820.000**	
							Qty Carried to Summary	**820.00**	

27/12/19

Assistant Executive Engineer
R.R. Nagar Sub-division
KRIDL, BBMP, Bangalore

CONTRACTOR

PRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.2		KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH chapter 3. No. 143/ Item No. 19.1/ PWD SR 2018-19							
Measurements taken on									
		Levelling and Lowaring	Cum	1	37	22	0.2	162.8	
		For Telecom layout, 9th Cross Park Near Srirampura	Cum	1	79.8	1.2	0.7	67.032	
			Cum	1	94.5	1.2	0.7	79.38	
			Cum	1	45.9	1.2	0.7	38.556	
		For concretre Benches	Cum	4	1.2	2.2	0.7	7.392	
			Cum	11	1.2	2.2	0.7	20.328	
		Street Light	Cum	14	0.45	0.45	0.7	2.0	
		For Plying Equipment area Telecom Layout 5th Cross	Cum	1	15.1	8.9	0.2	26.878	
							Total Qty	**404.35**	
							Qty Carried to Summary	**404.35**	

30/12/19

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.3		KSRB-4-1.3 : Providing and laying in position plain cement concrete of mix M 1:4:8 withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.							
Measurements taken on									
		Levelling and Lowaring	Cum	1	37	1.2	0.15	6.66	
			Cum	1	24	1.2	0.15	4.32	
		For Telecom layout, 9th Cross Park Near Srirampura	Cum	1	79.8	1.2	0.15	14.364	
			Cum	1	94.5	1.2	0.15	17.01	
			Cum	1	45.9	1.2	0.15	8.262	
		For concrettre Benches	Cum	4	1.2	2.2	0.15	1.584	
			Cum	11	1.2	2.2	0.15	4.356	
		Street Light	Cum	14	0.45	0.45	0.2	0.567	
		For Plying Equipment area Telecom Layout 5th Cross	Cum	1	15.1	8.9	0.2	26.878	
							Total Qty	84.0	
							Qty Carried to Summary	84.00	

3/10/2020

AAssistant Executive Engineer, R R Nagar Sub-division, KRIDL, BBMP, Bangalore

CONTRACTOR

PRADEEPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.4		KSRRB M300-53: construction of embankment with approved material gravel/murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement table 300-2 complete as per specifications. (which includes cost of gravel/murrum, watering charges & compaction by vibratory roller) MORTH specification Page No. 147/ Item No. 19.60/ PWD SR 2018-19							
Measurements taken on									
		For concrete benches	Cum	15	1.2	2.1	0.4	15.12	
		For Playing Equipment area	Cum	1	15	8.9	0.5	66.75	
							Total Qty	81.87	
							Qty Carried to Summary	81.87	

4/01/2020

Assistant Executive Engineer, R.R. Nagar Sub-division, KRIDL, Bangalore

CONTRACTOR

DRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.5		KSRB 5.2.3 Providing and constructing granite / trap / basalt Size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13 Page No. 25/ Item No. 5.6/ PWD SR 2018-19							
Measurements taken on									
		For Compound Wall 9 th cross	Cum	1	79.8	0.8	0.60	39.50	
				1	94.5	0.8	0.60	46.78	
				1	45.9	0.8	0.6	22.72	
							Total Qty	**109.00**	
							Qty Carried to Summary	**109.00**	

7/01/2020

7/01/2020

R.K.P.P.

PRAPRASAD CONSULTANTS BANGALORE

Assistant Executive Engineer
R.R. Nagar, Sub-division,
KRIDL, Bangalore
CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.32		Supplying of 1.1 KV class UG cable in having aluminium conductor PVC insulated, sheathed, galvanised, steel wire/steel tap armoured cable with PVC outer sheathing 1.1 KV class (P.No.55, I.No.7.4)							
Measurements taken on									
		4 Core 10 Sqmm	Mtrs	1	500.00			500.00	
							Total Qty	500.00	
							Qty Carried to Summary	500.00	

10/01/2018

Assistant Executive Engineer
R.R. Nagar, Sub-division
KRIDL, Bangalore

CONTRACTOR

R.K.P.V

PRASAD CONSULTANTS BANGALORE

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.33		Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) P No. 61 / I. No. 7.9.3 KPWD Electrical SR 2014-15							
Measurements taken on									
			Mtrs	1	500.00			500.00	
							Total Qty	500.00	
							Qty Carried to Summary	500.00	

13/01/2020

Assistant Executive Engineer
R.R. Nagar, Sub division,
KRIDL, BBMP, Bangalore
CONTRACTOR

SRIDHARAPRASAD CONSULTANTS BANGALORE
PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No.34		Labour charges for laying of UG cable in existing trench Gl pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. P No. 61 / I No. 7.8.1 6Sqmm to 16Sqmm) KPWD Electrical SR 2014-15							
Measurements taken on									
			Mtrs	1	500.00			500.00	
							Total Qty	**500.00**	
							Qty Carried to Summary	**500.00**	

14/01/2020

Assistant Executive Engineer
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore
CONTRACTOR

PRADHAPRASAD CONSULTANTS BANGALORE
PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.35		Supplying and fixing of heavy duty cable glands suitable or UG cable o 1.1KV class (metal only)(P.No.62, I.No.7.14)							
Measurements taken on									
		25 MM Dai	Each	14				14.00	
							Total Qty	14.00	
							Qty Carried to Summary	14.00	

16/01/2020

Assistant Executive Engineer
R.R.Nagar, Sub-division,
KRIDL, BBMP, Bangalore

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Improvements to Compound Wall and Park Developments in Ward No. 05

PREMEASUREMENT SHEET

First & Part Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.36		Supplying tinnd copper lugs and crimping and wiring to terminal point for wire of the following sizes (P.No.64, I.No.7.21)							
Measurements taken on									
			Each	14				14.00	
							Total Qty	14.00	
							Qty Carried to Summary	14.00	

18/01/2020

Assistant Executive Engineer
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner